

Vance County Planning & Development

Archived Inspections Overview

Archived by Regina Marrow

2021-06-28 13:13:41



Requested 9 Passed 9

(Inspector:5d 21h Contractor:0d 0h)

ID#	PROJECT	PROJECT DESCRIPTION	INSPECTION
MOD-20-1727	Building New Modular (R)	off frame modular with porch	All
Address 87 Stonebridge Ln. Henderson, NC 27537 Legal Cobblestone		Owner Hudson Charles F Hudson Mere Jo 38028 53rd St E Palmdale, CA 93552	Contractor American Showcase Modulars 6281 US Hwy. 29 Blairs, VA 24527 (434) 579-0531 phone

Building Footings / Piers (R) (Inspector: 1d 5h Contractor: 0d 0h)

User	Date	Time	Result
<u>Regina Marrow</u>	02/25/2021 @ 08:26 am	29d 17h	Requested
	02/26/2021 @ 06:30 am	30d 15h	Ready
<u>Don Eatmon</u>	02/26/2021 @ 01:36 pm	1d 5h	Passed

Plumbing Water Line (R) (Inspector: 0d 0h Contractor: 0d 0h)

User	Date	Time	Result
<u>Joseph Mustian</u>	05/24/2021 @ 10:29 am	0d 0h	Requested
	05/24/2021 @ 10:29 am	0d 0h	Ready
<u>Joseph Mustian</u>	05/24/2021 @ 10:30 am	0d 0h	Passed

Building Foundation (R) (Inspector: 0d 22h Contractor: 0d 0h)

User	Date	Time	Result
<u>Regina Marrow</u>	03/12/2021 @ 12:27 pm	-0d 0h	Requested
	03/15/2021 @ 06:30 am	0d 17h	Ready
<u>Don Eatmon</u>	03/15/2021 @ 12:11 pm	0d 22h	Passed

Modular Marriage Wall (Inspector: 1d 0h Contractor: 0d 0h)

User	Date	Time	Result
<u>Regina Marrow</u>	04/09/2021 @ 01:44 pm	20d 0h	Requested
	04/12/2021 @ 06:30 am	20d 17h	Ready
<u>Don Eatmon</u>	04/12/2021 @ 02:08 pm	1d 0h	Passed

Electrical Rough-In (R) (Inspector: 0d 19h Contractor: 0d 0h)

User	Date	Time	Result
<u>Regina Marrow</u>	05/21/2021 @ 02:49 pm	29d 0h	Requested
	05/24/2021 @ 06:30 am	29d 16h	Ready
<u>Joseph Mustian</u>	05/24/2021 @ 10:33 am	0d 19h	Passed

Plumbing Rough-In (R) (Inspector: 0d 19h Contractor: 0d 0h)

User	Date	Time	Result
<u>Regina Marrow</u>	05/21/2021 @ 02:50 pm	29d 0h	Requested
	05/24/2021 @ 06:30 am	29d 16h	Ready
<u>Joseph Mustian</u>	05/24/2021 @ 10:30 am	0d 19h	Passed

Building Insulation (R) (Inspector: 0d 0h Contractor: 0d 0h)			
User	Date	Time	Result
<u>Joseph Mustian</u>	05/24/2021 @ 10:34 am	0d 0h	Requested
	05/24/2021 @ 10:34 am	0d 0h	Ready
<u>Joseph Mustian</u>	05/24/2021 @ 10:35 am	0d 0h	Passed

Electrical Meter Release (R) (Inspector: 0d 0h Contractor: 0d 0h)			
User	Date	Time	Result
<u>Joseph Mustian</u>	05/24/2021 @ 10:36 am	0d 0h	Requested
	05/24/2021 @ 10:36 am	0d 0h	Ready
<u>Joseph Mustian</u>	05/24/2021 @ 10:37 am	0d 0h	Passed

Final Occupancy (R) (Inspector: 1d 1h Contractor: 0d 0h)			
User	Date	Time	Result
<u>Regina Marrow</u>	06/01/2021 @ 08:28 am	5d 21h	Requested
	06/02/2021 @ 06:30 am	6d 19h	Ready
<u>Joseph Mustian</u>	06/02/2021 @ 10:18 am	1d 1h	Passed