

Permit Application Status

2018-00001692-18404

You will only be able to view fees or schedule inspections if you are a contact on the permit application.

Summary

Application Number: 2018-00001692-18404

Application Type: Building Construction - Residential

Application Status: Closed

Property Owner's ELMORE, JOHN HOWARD TRUSTEE,

Full Name: ELMORE, CINDY LOU TRU

Category of Work: Alteration

Description of Work: Reno of 1str floor bedroom and
common area
Adding first floor half bath and
enclosing first floor bathroom to the
bedroom - Online

Application Date: 08/10/2018

Issued Date: 08/17/2018

Date Finaled: 08/14/2018

Locations

Permits

Permit Number: 2018-00001692-18404

Permit Type: Building

Permit Status: Finaled

Date Issued: 08/17/2018

Expiration Date:

Work Items

Description	Units	Quantity
Alteration Level 2 (Alteration to Existing Structure) Residential	SQ FT	

Permit Number: 2018-UD1

Permit Type: UDO

Permit Status: VOID

Date Issued:

Expiration Date:

Work Items

Description	Units	Quantity
UDO Permit	EA	1

Submittals

Permit Application Status

2017-00001632-15564

You will only be able to view fees or schedule inspections if you are a contact on the permit application.

Summary

Application Number: 2017-00001632-15564

Application Type: Building Construction - Residential

Application Status: Closed

Property Owner's ELMORE, JOHN HOWARD TRUSTEE,

Full Name: ELMORE, CINDY LOU TRU

Category of Work: New

Description of Work: Sunroom and Deck
12 Oaks, Sunroom and Deck
Deck 120 SqFt
Sunroom 216 SqFt
New SqFt 90

Application Date: 08/22/2017

Issued Date: 09/13/2017

Date Finaled: 08/29/2017

Locations

Locations: Property
0639575783

Address
300 SILVER BLUFF ST, HOLLY SPRINGS,
NC 27540

Permits

Permit Number: 2017-00001632-15564

Permit Type: Building

Permit Status: Finaled

Date Issued: 09/13/2017

Expiration Date:

Work Items

Description	Units	Quantity
Deck/Porch, Uncovered	SQ FT	120
Sunroom/Three Season Room	SQ FT	216

Permit Number: 2017-UD1

Permit Type: UDO

Permit Status: Finaled

Date Issued:

Expiration Date:

Work Items

Description	Units	Quantity
UDO Permit, Other	EA	1

Submittals

There are no submittals for this permit application.

Reviews

There are no reviews for this permit application, or you are not authorized to view them.

Inspections

Inspection	Outcome	Request ed	Schedul ed	Date Inspecte d
Footing Inspection	Passed	9/18/2017	9/18/2017	09/18/2017
Inspector: Comments:	Clyde Stephenson ((919) 524-2617) 10 Footing Approved 1) Ok to Pour Footing			
Optional Floor System Inspection	Passed	10/16/2017	10/16/2017	10/16/2017
Inspector: Comments:	Clyde Stephenson ((919) 524-2617) 14 Floor System (Optional) Approved 1- Ok to Floor and Frame			

Electrical Rough-in Inspection	Passed	11/3/2017	11/3/2017	11/03/2017
Inspector: Clyde Stephenson ((919) 524-2617) Comments: 32 Electrical Rough In Approved				
Mechanical Rough-in Inspection	Failed	11/3/2017	11/3/2017	11/03/2017
Inspector: Clyde Stephenson ((919) 524-2617) Comments: 41 Mechanical Rough In Failed 1- Wall Unit Not installed				
Framing Inspection	Failed	11/3/2017	11/3/2017	11/03/2017
Inspector: Clyde Stephenson ((919) 524-2617) Comments: 17 Framing Failed 1- Deck Framing Incomplete 2- Headers noted on plans not correct size provide Engineering 3- LUS28-2 Not Installed at sky lights Per plans 4- Shim rafters as required to make full bearing to ridge beam 5- Shim studs and jack stud street side wall to make full bearing Ok to Insulate				
Framing Inspection	Failed	11/7/2017	11/7/2017	11/07/2017
Inspector: Clyde Stephenson ((919) 524-2617) Comments: 17 Framing Failed 1- Received Sealed Engineering Letter as requested 2- Deck Framing Incomplete 3- Roofing Incomplete 4- MRI Open				
Insulation Inspection	Failed	11/7/2017	11/7/2017	11/07/2017

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 18 Insulation Failed
 1- Ok to Drywall
 2- MRI and framing open
 3- Will approve when above items complete

Electrical Final Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 34 Electrical Final Approved

Mechanical Final Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 44 Mechanical Final Approved

Building Final Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 21 Building Final Approved

Mechanical Rough-in Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 41 Mechanical Rough In Approved

Framing Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 17 Framing Approved

Insulation Inspection Passed 12/20/20 12/20/20 12/20/20
 17 17 17

Inspector: Clyde Stephenson ((919) 524-2617)
 Comments: 18 Insulation Approved