

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Pinnacle Home Builders Date 6-22-06 S.R. No. 1711
 Location/Address Smith Creek Way off Bruce Garner Rd
 Subdivision/Mobile Home Park Name Preserve at Smith Creek Lot Size .958 acres
 Permit No. # 05290 Lot No. 15

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 4 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Layout to be followed by installer:

Nitrification System:

Tank Size 1000 gal.

Distribution Box ☒ No. Lines 5

Nitrification Field 1600 Sq. Ft.

Lines: 1 2 3 4 5 6

Width 3' 3' 3' 3' 3' _____

Length 80' 80' 80' 80' 80' _____

Grade 0" 0" 0" 0" 0" _____

Stone Depth 8 8 8 8 8 _____

E2 Flow unit

Improvements Permit By Eddie Yount Installer David Truelove
 Certificate of Completion By Eddie Yount Date of Inspection 6-22-06

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

