

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Mike McNally Date 2-6-06 S.R. No. 1714
 Location/Address Cashmere Lane
 Subdivision/Mobile Home Park Name Merriweather Lot Size _____
 Permit No. # 05430 Lot No. 7

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 4 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System:
 Tank Size 1000 gal. ST +1000 gal. P.T. gal.
 Distribution Box pressure manifold No. Lines 4
 Nitrification Field 1600 → 1200 Sq. Ft.
 Lines: 1 2 3 4 5 6
 Width 3' 3' 3' 3' _____
 Length 100' 100' 100' 100' _____
 Grade 0" 0" 0" 0" _____
 Stone Depth E-Z Flow _____

Layout to be followed by installer:

* Sketch on back

Improvements Permit By M. F. Yount Installer Trueworks (David Truelove)
 Certificate of Completion By David Rumba David Rumba Date of Inspection 5-22-06 16-5-06

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

