

Up

90' 0"

90' 0"

90' 0"

90' 0"

Paved Box

Curb-out

100' ST

Bus

Not to Scale

to scale

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Mayson Homes Date 6-25-07 S.R. No. 1714
 Location/Address West Stone Dr
 Subdivision/Mobile Home Park Name Fieldstone West Lot Size _____
 Permit No. # _____ Lot No. 40

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 3 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System:

Tank Size 1000 gal.
 Distribution Box ☒ No. Lines 4
 Nitrification Field 1080 Sq. Ft.
 Lines: 1 2 3 4 5 6
 Width 3' 3' 3' 3' _____
 Length 90' 90' 90' 90' _____
 Grade 0" 0" 0" 0" _____
 Stone Depth E-2-Flow _____

Layout to be followed by installer:

Improvements Permit By David Cumber, P.E. Installer Brantley
 Certificate of Completion By B. Clayton Date of Inspection 6-25-07

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.