

* Pumping System

PERMIT NUMBER 06286

GRANVILLE-VANCE DISTRICT HEALTH DEPARTMENT IMPROVEMENT AND OPERATION PERMITS

COUNTY:	TAX NO.	TYPE OF ESTABLISHMENTS			*THIS PERMIT SHALL BE ACCOMPANIED BY A LAYOUT SHOWN ON A PLAT, INCLUDING SYSTEM REQUIREMENTS.
<u>Vance</u>	SR. NO.	RESIDENCE ☒ BUSINESS ☐ OTHER ☐	NUMBER OF BEDROOMS: <u>3</u>	NUMBER OF OCCUPANTS: <u>3</u>	
OWNER: <u>Tonya Ragland</u>		WATER SUPPLY	WELL ☒ PUBLIC ☐	OTHER ☐	
APPLICANT'S ADDRESS:		TYPE OF WASTEWATER SYSTEM	INITIAL <u>Type III</u> INSTALLATION <u>Pump to Cond.</u>	REPAIR <u>LPP</u>	
PROPERTY ADDRESS/LOCATION:	DESIGN FLOW:	<u>360 g/day</u>			*THIS IMPROVEMENT PERMIT IS SUBJECT TO REVOCATION IF THE INTENDED USES CHANGE FROM THOSE SHOWN ON THE IMPROVEMENT PERMIT. CHANGES SHALL REQUIRE HEALTH DEPARTMENT APPROVAL.
<u>664 Glebe Rd.</u>	LTAR:	<u>.25</u>			
SUBDIVISION:	ABSORPTION AREA:	<u>1,458 ft²</u>			
LOT NUMBER:	TRENCH WIDTH:	<u>3'</u>			
REFERENCE SKETCH (SEE PLAT FOR DETAILS) <u>- Gully must be properly filled prior to trench installation.</u>	TRENCH DEPTH:	<u>20"</u>			PERMIT VALID FOR: 5 YEARS ☒ YES ☐ NO
	TRENCH SPACING:	<u>9' centers</u>			
	TOTAL TRENCH LENGTH:	<u>486'</u>			
	NUMBER OF TRENCHES:	<u>10</u>			
	GRAVEL DEPTH:	<u>12"</u>			
	TANK SIZE:	<u>1,000 g</u>			
	PUMP TANK SIZE:	<u>1,000 g</u>			
DISTRIBUTION DEVICE:	<u>Serial w/ Drop Boxes</u>			NO EXPIRATION YES ☐ NO ☒	

***** IMPROVEMENT PERMIT DATE: *****

FOR: Tonya Ragland
ISSUED BY: Mac Shingleton, R.S. 3-26-09

***** CONSTRUCTION AUTHORIZATION FOR IMPROVEMENT PERMIT# 06286 *****

Unless otherwise indicated, the same conditions above apply regarding system type, layout, location and installation requirements.
(The wastewater system cannot be installed until authorization is signed)

Comments: _____

Date: 3-26-09 Environmental Health Specialist: Mac Shingleton, R.S.
Construction Authorization Addendum ☐ Yes ☒ No

***** OPERATION PERMIT DATE: *****

SYSTEM INSTALLED BY: Adam Williams 4-2-09
ISSUED BY: Mac Shingleton, R.S.

PERFORMANCE, MONITORING, MAINTENANCE AND OPERATION
AS REQUIRED BY RULE .1961

[illegible]

CONTRACTOR Adam Williams WEATHER CONDITIONS _____

SOIL WETNESS _____

SEPTIC AND PUMP TANK INSPECTION

SEPTIC TANK

Manufacturer Ellis
Date of Manufacture 16-18-08
Stamp STB-789
Capacity 1000g
Tee w/ filter
Baffle OK
Sealant OK

INDIA

ms

DATE _____

4-2-09

PUMP TANK

Manufacture Ellis
 Date of Manufacture 2-6-09
 Stamp PT-399
 Capacity 1,000 g
 Sealant OK
 Manhole OK
 Draw Down Test _____

MECHANICAL INSPECTION

PUMP

Manufacturer and Model # Zoeller 1/2 hp
Control Panel American Eagle
Alarm OK
Electrical Connection OK

NITRIFICATION/DISTRIBUTION AND DRAINAGE INSPECTION

DISTRIBUTION BOX

Level _____
Equal Distribution _____
Other _____

DISTRIBUTION MANIFOLD

Pipe Size _____
Gate Valves _____
Other _____

.....

.....

.....

OTHER DISTRIBUTION

Type Drop Boxes

NITRIFICATION LINES

LINE 1

LINE 2

LINE 3

4. 875-4

LINE 5

LINE 6

Trench Width

Trench Length

Trench Grade

Stone Depth

QUESTION

A patient has been prescribed a medication that is known to cause drowsiness. The nurse should instruct the patient to:

ANSWER

avoid driving or operating machinery while taking the medication.

COMMENTS:

Granville - Vance District Health Department

00056

Environmental Health

Well Construction Permit

Owner/Applicant: Tonya Ragland

Date: 3-26-09

Address or Location of Property: Glebe Rd.

Subdivision & Lot #: _____

Septic Permit #: 06286

Zoning Permit #: _____

Environmental Health Specialist: MDS

This well permit is to locate and site the area that a private groundwater well may be established on the property listed above by the Environmental Health Specialists of Granville County. If one does not locate the well in the approved area and complete the well as specified by the 15A NCAC .02C rules, then permits may be revoked. At completion of drilling of the well, grout must be witnessed by EHS and a well log turned into Environmental Health.

Minimum Setbacks: (these are the main setbacks, but not all required setbacks)


Setback from property lines – 10 ft

Setback from septic tank and drain field, including repair area – 100 ft

Setback from structural foundations – 25 ft

Setback from ponds, lakes or other bodies of water – 50 ft

Site Sketch:



Conditions:

Authorized Agent: Mike Shingleton, PE

Date: 3-26-09

Well Grout: (Circle or write in)

Witnessed: Yes or No EHS Agent: MDS

Date: 4-2-09 Annular Space Open: Yes or No


Over reamed: Yes or No

Method: Pump ☒ Poured ☐ Pressure

Depth Grouted: 20 ft

Well Log received: Yes or No (EHS to Attach to Permit)

As Built Drawing:



Well Final: (Place a check mark when finalized)

Seal Present and Intact: _____ Air Vent: _____

Hose Spigot: _____ Electrical Box: _____

Pump Installer Tag: _____ Well Installer Tag: _____

All holes sealed: _____ 12" above grade: _____

Comments:

Well Completion Permit: _____, EHS

Date Completed: _____

Water Samples Taken: Date: _____

EHS: _____ Results: _____

Retest: _____ Results: _____

