



IMPROVEMENT PERMIT

Franklin County Health Department
107 Industrial Drive
Louisburg, NC 27549
Phone: _____

For Office Use Only

*CDP File Number: 366073 - 1
County ID Number: 1882-78-1220
Evaluated For: NEW

PERMIT VALID UNTIL: 11/18/2026

***NOTE TO INSPECTIONS DIVISION:** Building Permits cannot be issued with this Improvement Permit.

Applicant: FIDELIS CONSTRUCTION INC
Address: PO BOX 550
City: YOUNGSVILLE
State/Zip: NC 27596
Phone #: _____

Property Owner: MICHAEL SCHRIEVER
Address: PO BOX 550
City: YOUNGSVILLE
State/Zip: NC. 27596
Phone #: _____

Property Location & Site Information

Address/Road #: 35 COURTLAND DR
Subdivision: HIGHCROFT Phase: NEW Lot: 21
Structure: LOUISBURG, NC 27549
Directions: SINGLE FAMILY
of Bedrooms: 4 35 COURTLAND DR
of People: 3
*Water Supply: N/A

System Specifications

Initial System

*Site Classification: PS @ Grade w/Cap
Design Flow: 480
Soil Application Rate: 0.3000

Minimum Trench Depth: 24 Inches
Maximum Trench Depth: 24 Inches

*System Classification/Description:
TYPE III B. SYSTEM W/SINGLE EFFLUENT PUMP

Septic Tank: 1000 Gallons
Pump Required ☐ Yes ☒ No ☐ May Be Required

*Proposed System:
25% REDUCTION

Pump Tank: _____ Gallons

Repair System Required: ☒ Yes ☐ No ☐ No, but has Available Space

Repair System

*Site Classification: Provisionally Suitable
Soil Application Rate: 0.300

Minimum Trench Depth: _____ Inches
Maximum Trench Depth: 30 Inches

*System Classification/Description:
TYPE III B. SYSTEM W/SINGLE EFFLUENT PUMP

Pump Required: ☒ Yes ☐ No ☐ May Be Required

*Proposed System:
50% REDUCTION

Pump Tank: _____ Gallons

No grading or construction activity is allowed in areas designated for system and repair without approval of Health Department

*Site Modifications

The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements.

*Permit Conditions

The Department and Local Health Department may impose conditions on the issuance and may revoke the permits for failure of the system to satisfy the conditions, the rules, or this article. This permit is subject to revocation if the site plan, plat, or intended use changes (NCGS 130A-335(f)). The person owning or controlling the system location, installing, operation, maintenance, monitoring, reporting, and repair (1938(h)).

Authorized State Agent: _____

Leonard, Shad

Date of Issue: _____

11/18/2021

Total Time: (HH:MM)

☐ Hand Drawing

☐ Import Drawing

Site Plan/Drawing attached.



Construction Authorization

Franklin County Health Department
107 Industrial Drive
Louisburg, NC 27549
Phone: _____

For Office Use Only

*CDP File Number: 366073 - 1
County ID Number: 1882-78-1220
Evaluated For: NEW

PERMIT VALID UNTIL: 11/18/2026

☐ Open Pump System Sheet

Applicant: FIDELIS CONSTRUCTION INC
Address: PO BOX 550
City: YOUNGSVILLE
State/Zip: NC 27596
Phone #: _____

Property Owner: MICHAEL SCHRIVER
Address: PO BOX 550
City: YOUNGSVILLE
State/Zip: NC. 27596
Phone #: _____

Property Location & Site Information

Address/Road #: 35 COURTLAND DR Subdivision: HIGHCROFT Phase: NEW Lot: 21
LOUISBURG, NC 27549
Directions: _____
Structure: SINGLE FAMILY 35 COURTLAND DR
of Bedrooms: 4
of People: 3
*Water Supply: PUBLIC

System Specifications

*Site Classification: PS @ Grade w/Cap Minimum Trench Depth: _____ Inches
Design Flow: 480 Maximum Trench Depth: 24 Inches
Soil Application Rate: 0.3000 Minimum Soil Cover: _____ Inches
*System Classification/Description: TYPE III B. SYSTEM W/SINGLE EFFLUENT PUMP Maximum Soil Cover: _____ Inches
*Proposed System: 25% REDUCTION *Distribution Type: PRESSURE MANIFOLD
Nitrification Field: _____ Sq. ft. Septic Tank: 1,000 Gallons
No. Drain Lines: 5 Pump Required: ☒ Yes ☐ No ☐ May Be Required
Total Trench Length: 430 ft. ☐ Inches O.C. Pump Tank: 1,000 Gallons
☒ Feet O.C. Grease Trap: _____ Gallons
Trench Spacing: 9 - _____ ☐ Inches
Trench Width: 3 - _____ ☒ Feet
Aggregate Depth: _____ inches Septic Tank Installer
Grade Level Required: ☐ I ☐ II ☐ III ☐ IV

The issuance of this permit by the Health Department in no way guarantees the issuance of other permits. The permit holder is responsible for checking with appropriate governing bodies in meeting their requirements.

*Permit Conditions:

Install as designed by Central Soil Consulting PLLC. Plans attached. See tap chart for manifold.

The Authorization for Wastewater System Construction shall be valid for a period equal to the period of validity of the Improvement Permit and may be issued at the same time the Improvement Permit issued (NCGS 130A-336(b)). If the installation has not been completed during the period of validity of the Construction Permit, the information submitted in the application for a permit or Construction Authorization shall become invalid, and may be suspended or revoked (.1937(g)). The person owning or controlling the system shall be responsible for assuring compliance with the laws, rules, and permit conditions regarding system location, installation, operation, maintenance, monitoring, reporting

Authorized State Agent: Leonard, Shad

Date of Issue: 11/18/2021

☐ Hand Drawing

☐ Import Drawing

****Site Plan/Drawing attached.****

Total Time : (HH:MM) _____



File # 366073 PIN# _____

Property Address: 35 Courtland Dr. Lsbg
Lot 21

Applicant or Owner Name: Fidelis Const

Environmental Health Septic/Well Permit Diagram

Building permits cannot be issued nor should construction begin without Construction Authorization issuance.

☒ Septic Improvement Permit ☒ Septic Construction Authorization (CA) ☐ CA Reissue** ☐ As Built
☐ Well Construction Authorization ☐ Additional Diagram/Specifications Attached

Diagram Date**: 11-18-21 EHS: [Signature]

**Any previously dated CA diagram is revoked and/or invalid. Confirm this is the valid diagram for the site before beginning any construction.


Installation/grouting inspections may be scheduled the day before, or, the day of installation until 9am by contacting the Environmental Health office at 919 496 8100. A revisit fee may apply if installation is not ready for inspection at the time requested. Septic Operations Permits will be issued after installation is approved, all permits conditions are met, and any outstanding fees are paid. Well Certificate of Completion will be issued after well head approval, all permit conditions are met, and any outstanding fees are paid.

Septic Tank 1000 Pump Tank 1000 Drainfield 3X430 Type System PTO A Max Trench Depth 24"

Septic Contractor _____ Septic/Pump tank dates _____ Pump fee? Yes No

Well Contractor _____ Well Grout date: _____

Install as designed by Central Soil Consulting, PLLC. Plans attached. See tap chart for manifold.




- *Keep tanks and drain lines 10' from property lines.
- *Not a survey.
- *Not a guarantee of a septic permit.
- *Keep supply lines >5' from property lines.
- *Some lines are flagged longer in the field than lengths indicate.
- *No grading septic area.

System: 24" TRENCH BOTTOM
 Repair: ————

System: Pressure Manifold
 Lines: 1-5A, (430')
 Accepted Status System
 0.3 Soil LTAR
 24" Trench Bottom

Repair: T&J Panel
 Lines: 5B-8, (315')
 Accepted Status System
 0.3 Soil LTAR
 30" Trench Bottom

GRAPHIC SCALE
 1" = 50'



Central Carolina Soil Consulting, PLLC
 1900 South Main Street, Suite 110
 Wake Forest, North Carolina 27587
 Phone (919)569-6704 Fax (919)569-6703

4-Bedroom Septic Layout
 Lot 21, High Croft Subdivision
 Franklin County, North Carolina

Job# : 2243
 Drawn By : JR
 Date : 11/05/2018
 Revision:

High Croft, Lot 21

TAP CHART

Bench Mark		is = 100.00		Location of BM		Elevation Head			5.40
Pump tank elev.		100.00		Pump elev.		Manifold elev.			99.10
line	color	rod read	Elevation	length	hole size	flow/tap	gal/day	trench area	LINE LTAR
1	Orange	1.90	98.10	55	1/2in SCH 80	5.48	62.18	165	0.3769
2	Blue	2.60	97.40	80	1/2in SCH 40	7.11	80.68	240	0.3362
3	Yellow	3.10	96.90	100	3/4in SCH 80	10.1	114.61	300	0.3820
4	Pink	3.80	96.20	125	3/4in SCH 40	12.5	141.84	375	0.3783
5A	Purple	5.00	95.00	70	1/2in SCH 40	7.11	80.68	210	0.3842
total		feet =		430	gal/min =	42.3	<u>LTAR =</u>		0.3000
				<u>Des. Flow</u>	480	<u>LTAR + %5</u>		0.3150	
% of Dose Vol.		75				(ltar W/ INOV)		0.4000	
Dose Volume		209.89	Pump Run=		11.35	(ltar W/ INOV + 5%)		0.4200	
Dose Pump Time		4.97	Tank Gal/IN		19.65				
Drawdown in Inches		10.68							

High Croft, Lot 21

Repair TAP CHART

Bench Mark		is = 100.00		Location of BM		Elevation Head			5.40		
Pump tank elev.		100.00		Pump elev.		94.60		Manifold elev.		96.00	
line	color	rod read	Elevation	length	hole size	flow/tap	gal/day	trench area	LINE LTAR		
5B	Purple	5.00	95.00	70	1/2in SCH 40	7.11	105.99	210	0.5047		
6	Orange	6.10	93.90	125	3/4in SCH 40	12.5	186.34	375	0.4969		
7	Blue	6.80	93.20	70	1/2in SCH 40	7.11	105.99	210	0.5047		
8	Pink	7.50	92.50	50	1/2in SCH 80	5.48	81.69	150	0.5446		
total		feet =		315		gal/min =		32.2		LTAR =	0.3000
										LTAR + %5	0.3150
% of Dose Vol.		75		Des. Flow		480		(ltar W/ INOV)		0.6000	
Dose Volume		153.56		Pump Run=		14.91		(ltar W/ INOV + 5%)		0.6300	
Dose Pump Time		4.77		Tank Gal/IN		19.65					
Drawdown in Inches		7.81									

SOIL/SITE EVALUATION
for ON-SITE WASTEWATER SYSTEM
(Complete all fields in full)

OWNER: Fidelis Constr. Inc APPLICATION DATE 11-10-2021
ADDRESS: 35 Courtland Dr. Louisburg Lot 21 DATE EVALUATED: _____
PROPOSED FACILITY: Residence PROPOSED DESIGN FLOW (.1949): 480 PROPERTY SIZE: .55
LOCATION OF SITE: Highcroft Lot 21 PROPERTY RECORDED: _____

WATER SUPPLY: ☐ Private ☒ Public ☐ Well ☐ Spring ☐ Other _____

EVALUATION METHOD: ☐ Auger Boring ☐ Pit ☐ Cut TYPE OF WASTEWATER: ☒ Sewage ☐ Industrial Process ☐ Mixed

P R O F I L E #	.1940 LANDSCAPE POSITION/ SLOPE %	HORIZON DEPTH (IN.)	SOIL MORPHOLOGY (.1941)		OTHER PROFILE FACTORS				PROFILE CLASS & LTAR
			.1941 STRUCTURE/ TEXTURE	.1941 CONSISTENCE/ MINERALOGY	.1942 SOIL WETNESS/ COLOR	.1943 SOIL DEPTH	.1956 SAPRO CLASS	.1944 RESTR HORIZ	
1	Linear 4%	0-5	Gr/SL	VFr NS NS SE		36			PS
		5-10	Gr/SL	VFr Ss Sp SE		12			
		10-23	W/C	Fi SP SE		24 Install			
		23-36	BT/SC	Fi SP SE					
		36	mottled @ 23" Saprolite						03
2	Linear 3%	0-7	Gr/SL	VFr NS NS SE	37				
		7-15	Gr/KCU	WFr Ss Sp SE	12				
		15-28	BT/C	Fi SP SE	25 Install				
		28-37	BT/SC	Fi SP SE					
		37	Saprolite potential mat. present						
3									
4									

Init.

Repair

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM	OTHER FACTORS (.1946):
Available Space (.1945)			SITE CLASSIFICATION (.1948): <u>PS</u>
System Type(s)	<u>Pump</u> <u>25% Red</u>	<u>Pump</u> <u>25% Red</u>	EVALUATED BY: <u>Joe Jones</u>
Site LTAR	<u>1.3</u>	<u>1.3</u>	OTHER(S) PRESENT: _____
COMMENTS:	<u>Very Dry Soil; just prior rain.</u>		