



OPERATION PERMIT

Franklin County Health Department
107 Industrial Drive
Louisburg, NC 27549
Phone:

For Office Use Only

*CDP File Number 444219 - 1

County ID Number:

Evaluated For: A2

Applicant: Rebecca Abplanalp

Property Owner: Oak and Stone Custom Homes
Owner Address: 1004 Buttar Lane

City: Raleigh
State/Zip: NC/ 27614

Phone #:

Address: 30 Harvest View Way
Franklinton, NC 27525

Road #:

Township:

Subdivision: Harvest View

Phase: NEW

Lot: 14

Structure: SINGLE FAMILY

of Bedrooms: 3

of People: 6

Water Supply: NEW WELL

Saprolite System?: ☐ Yes ☒ No

Pump Required?: ☐ Yes ☒ No

Design Flow: 360

System Classification/Description: TYPE III G. OTHER
NON-CONV. TRENCH SYSTEMS

Installer: DB & SONS

Certification #: 1036

Specific System CHAMBER
Installed:

STB: 502

PT:

Septic Tank Date: _____

Pump Tank Date: _____

Comments: 77 PANELS OF CHAMBER PLUS END CAPS INSTALLED. APPROVED COVER INSTALLED. FRENCH DRAIN INSTALLED.

This system has been installed in compliance with applicable NC General Statutes, Rules for Sewage Treatment and Disposal, and all conditions of the Improvement Permit and Construction Authorization.

PERMIT CONDITIONS:

I. Performance: System shall perform in accordance with Rule .1301.

II. Monitoring: As required by Rule .1301.

III. Maintenance: Ground absorption sewage treatment and disposal systems shall be checked, and the contents of the septic tank removed, periodically from all compartments, to ensure proper operation of the system. The contents shall be pumped whenever the solids level is found to be more than 1/3 of the liquid depth in any compartment.

Other:

Subsurface Operator Required: ☐ Yes ☒ No

If yes, see attached sheet for additional operation conditions, maintenance and reporting.

Operation:

Other: 77 PANELS OF CHAMBER PLUS END CAPS INSTALLED. APPROVED COVER INSTALLED. FRENCH DRAIN INSTALLED.

Authorized State Agent: Ennis, Crystal

Date of Issue: 08/21/2025

Owner/Applicant: _____



File # 444219 PIN# _____

Property Address: 30 Harvest View

Applicant or Owner Name: Rebecca Abplanalp

Environmental Health Septic/Well Permit Diagram

Building permits cannot be issued nor should construction begin without Construction Authorization issuance.

☒ Septic Improvement Permit ☒ Septic Construction Authorization (CA) ☐ CA Reissue** ☐ As Built
☒ Well Construction Authorization ☒ Additional Diagram/Specifications Attached

Diagram Date**: 12-19-24 EHS: [Signature]

**Any previously dated CA diagram is revoked and/or invalid. Confirm this is the valid diagram for the site before beginning any construction.

Installation/grouting inspections may be scheduled the day before, or, the day of installation until 9am by contacting the Environmental Health office at 919 496 8100. A revisit fee may apply if installation is not ready for inspection at the time requested. Septic Operations Permits will be issued after installation is approved, all permit conditions are met, and any outstanding fees are paid. Well Certificate of Completion will be issued after well head approval, all permit conditions are met, and any outstanding fees are paid.

Septic Tank 1000 Pump Tank _____ Drainfield 3'x310' Type System Acc. Serial Dist. Max Trench Depth 14" + Cover
Septic Contractor DB & Sons Septic/Pump tank dates DB 1000 Pump Fee Paid _____
Well Contractor _____ Well Head Date: _____ Pump Final: _____ N/A (circle)

- I.P. + C.A. issued under "az" rules.

- see attached packet from CESC.

- Well location marked on septic diagram in packet.

- well not currently installed at time of septic inspection

✓ id tanks + lines - 77 panels plus
8-21-25 end caps
CRE
French drain installed ✓

