

Large Layout on Back

PERMIT NUMBER _____

Pump

GRANVILLE-VANCE DISTRICT HEALTH DEPARTMENT
IMPROVEMENT AND OPERATION PERMITS

COUNTY:	TAX NO. <u>18340</u> <u>0062039</u>	TYPE OF ESTABLISHMENTS			*THIS PERMIT SHALL BE ACCOMPANIED BY A LAYOUT SHOWN ON A PLAT, INCLUDING SYSTEM REQUIREMENTS.
<u>Granville</u>	SR. NO. <u>1715</u>	RESIDENCE ☒ BUSINESS ☐ OTHER ☐	NUMBER OF BEDROOMS: <u>5</u>	NUMBER OF OCCUPANTS:	
OWNER: <u>Steven Hayes</u>		WATER SUPPLY	WELL ☒ PUBLIC ☐	OTHER ☐	
APPLICANT'S ADDRESS: <u>28 Hayes Court</u> <u>Franklinton, NC 27525</u>		TYPE OF WASTEWATER SYSTEM	INITIAL INSTALLATION ☒ <u>Type 446</u>	REPAIR <u>Type 446</u>	
PROPERTY ADDRESS/LOCATION: <u>Evansway Court off</u> <u>Hugh Davis Rd</u>		DESIGN FLOW:	<u>1600 sq. ft.</u>		*THIS IMPROVEMENT PERMIT IS SUBJECT TO REVOCATION IF THE INTENDED USES CHANGE FROM THOSE SHOWN ON THE IMPROVEMENT PERMIT. CHANGES SHALL REQUIRE HEALTH DEPARTMENT APPROVAL.
SUBDIVISION: <u>Silverleaf</u>		LTAR:	<u>3</u>		
LOT NUMBER: <u>63</u>		ABSORPTION AREA:	<u>2000 sq. ft.</u>		
		TRENCH WIDTH:	<u>3'</u>		
REFERENCE SKETCH (SEE PLAT FOR DETAILS) <u>See sketch on back Dig Trenches 18"-24" deep level on contour. Stay at least 10' from house foundation drain down slope, 25' from house foundation drain up slope, 10' from property line + 100' from any well.</u>		TRENCH DEPTH:	<u>18"-24"</u>		PERMIT VALID FOR: 5 YEARS ☒ YES ☐ NO
		TRENCH SPACING:	<u>9' on center</u>		
		TOTAL TRENCH LENGTH:	<u>667 ft. → 500 ft.</u>		
		NUMBER OF TRENCHES:	<u>5-7</u>		
		GRAVEL DEPTH:	<u>12" → proprietary product</u>		
		TANK SIZE:	<u>1250 gal.</u>		
		PUMP TANK SIZE:	<u>1250 gal.</u>		
	DISTRIBUTION DEVICE:	<u>pressure manifold</u>		NO EXPIRATION YES ☐ NO ☒	

***** IMPROVEMENT PERMIT DATE: 1-31-07 *****

FOR: Steven Hayes
ISSUED BY: M.E. Mount, R.S.

***** CONSTRUCTION AUTHORIZATION FOR IMPROVEMENT PERMIT# 00157 *****

Unless otherwise indicated, the same conditions above apply regarding system type, layout, location and installation requirements.
(The wastewater system cannot be installed until authorization is signed)

Comments: _____

Date: 1-31-07 Environmental Health Specialist: M.E. Mount, R.S.
Construction Authorization Addendum ☐ Yes ☒ No

***** OPERATION PERMIT DATE: _____ *****

SYSTEM INSTALLED BY: _____
ISSUED BY: _____

PERFORMANCE, MONITORING, MAINTENANCE AND OPERATION
AS REQUIRED BY RULE .1961

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Steven Hayes Date 1-31-07 S.R. No. 1715
 Location/Address Evansong Court
 Subdivision/Mobile Home Park Name Silverleaf Lot Size _____
 Permit No. # 6157 Lot No. 63

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 5 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System

Tank Size 1250 gal.
 Distribution Box 100 No. Lines 6
 Nitrification Field 1500 Sq. Ft.
 Lines:

1	2	3	4	5	6
Width <u>3'</u>	<u>3'</u>	<u>3'</u>	<u>3'</u>	<u>3'</u>	<u>3'</u>
Length <u>85'</u>	<u>85'</u>	<u>85'</u>	<u>85'</u>	<u>85'</u>	<u>85'</u>
Grade <u>0"</u>	<u>0"</u>	<u>0"</u>	<u>0"</u>	<u>0"</u>	<u>0"</u>

 Stone Depth F-2 Flow

Layout to be followed by installer:

** sketch on back*

Improvements Permit By M E Hunt Installer David B. Brantley & Sons
 Certificate of Completion By David Pemberton Date of Inspection 2-5-08

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

