

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Sid Cutts / Bobby Barnes Date 3-3-00 S.R. No. 1521
 Location/Address Salem Farm Rd off Tabbs Creek Rd
 Subdivision/Mobile Home Park Name Salem Farm Lot Size .92 acres
 Permit No. # 2014 Lot No. 3

New System ✓ Repair _____
 House ✓ Mobile Home _____ Business _____
 No. Bedrooms 3 No. People 2 No. Toilets _____
 Water Supply: Private ✓ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System:
 Tank Size 1000 gal. 3
 Distribution Box ✓ No. Lines _____
 Nitritication Field 1200 Sq. Ft.
 Lines: 1 2 3 4 5 6
 Width 3' 3' _____
 Length 96' 99' 106' _____
 Grade 0" 0" _____
 Stone Depth 18" 18" _____

Layout to be followed by installer:

Improvements Permit By David Cumbee Installer John Terry
 Certificate of Completion By Eddie Yount Date of Inspection 3-3-00

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

