

Granville - Vance District Health Department

Environmental Health

Well Construction Permit

1926


Owner/Applicant: Wynn Construction Date: 8/26/16
Address or Location of Property: Butterfly Circle

Subdivision & Lot #: Charleigh 123 Septic Permit #: 8765
Zoning Permit #: 19265 Environmental Health Specialist: CHS

This well permit is to locate and site the area that a private groundwater well may be established on the property listed above by the Environmental Health Specialists of Granville County. If one does not locate the well in the approved area and complete the well as specified by the 15A NCAC .02C rules, then permits may be revoked. At completion of drilling of the well, grout must be witnessed by EHS and a well log turned into Environmental Health.

Minimum Setbacks: (these are the main setbacks, but not all required setbacks)


Setback from property lines – 10 ft Setback from septic tank and drain field, including repair area – 100 ft
Setback from structural foundations – 25 ft Setback from ponds, lakes or other bodies of water – 50 ft

Site Sketch:**Conditions:**

Authorized Agent: Chris Heddell
Date: 8/26/16

1 Well Grout: (Circle or write in)

Witnessed: Yes or No EHS Agent: W. Vayler
Date: 11/17/16 Annular Space Open: Yes or No
Over reamed: Yes or No Depth Grouted: 20'
Method: Pump ☒ Poured ☐ Pressure
Well Log received: Yes or No (EHS to Attach to Permit)
Driller Name: Southern Cert. #
Depth: 500 Casing Depth: 75 GPM: 1

As Built Drawing:**# 2 Well Final: (Place a check mark when finalized)**

Seal Present and Intact: ☒ Air Vent: ☒
Hose Spigot: ☒ Electrical Box: ☒
Pump Installer Tag: ☒ Well Installer Tag: ☒
All holes sealed: ☒ 12" above grade: ☒

Comments:

3 Well Completion Permit: William EHS
Date Completed: 2-13-17

4 Water Samples Taken: Date:
EHS: Results:
Retest: Results:

- 1.) At the printer's control panel, press "Machine Status"
- 2.) At the LCD Panel, press the "Tools" tab and then press "Admin Settings..." and then press "Fax Reports..."
- 4.) Press "Fax Transmit" and set the setting to "Print Disabled"

[illegible]

GRANVILLE-VANCE DISTRICT HEALTH DEPARTMENT
IMPROVEMENT AND OPERATION PERMITS

PERMIT NUMBER 8765

No. Job#	Remote Station	Start Time	Dura.	Pages	Mode	Contents	Result
001	0595	919198053549	01/29/2019 03:42PM	1.10"	3/ 3	ECM	Done

The documents were sent.

Fax Number : 9196030106
Company Name : GV Environmental Health

Monitor Report

WorkCentre 3615
Black and White Multifunction Printer



SEWAGE DISPOSAL SYSTEM INSTALLATION REVIEW

SEPTIC AND PUMP TANK INSPECTION

SEPTIC TANK

INITIAL

DATE

Manufacturer ELLIS
 Date of Manufacture 6-14-16
 Stamp STB 784
 Capacity 1000
 Tee ✓
 Baffle ✓
 Sealant ✓
 AIR GAP ✓, FILTER ✓, RISER ✓

PUMP TANK

Manufacture _____
 Date of Manufacture _____
 Stamp _____
 Capacity _____
 Sealant _____
 Manhole _____
 RISER _____, SEALANT _____

MECHANICAL INSPECTION

PUMP

Manufacturer and Model # _____
 Control Panel _____
 Alarm _____
 Electrical Connection _____
 SEALANT AROUND CONDUIT _____

NITRIFICATION/DISTRIBUTION AND DRAINFIELD INSPECTION

DISTRIBUTION BOX

Level ✓
 Equal Distribution ✓
 Other _____

WTB
↓

11/10/16
↓

DISTRIBUTION MANIFOLD

Pipe Size _____
 Gate Valves _____
 Other _____

OTHER DISTRIBUTION

Type _____

NITRIFICATION LINES

LINE 1

LINE 2

LINE 3

LINE 4

LINE 5

LINE 6

Trench Width 3'
 Trench Length 100'
 Trench Grade ✓
 Stone Depth 20"

3'
110'
✓
20"

3'
110'
✓
20"

3'
110'
✓
20"

3'
110'
✓
20"

ACCEPTED
 POLYSTYRENE

WELL INSPECTION

LOCATION OF WELL 90' from TANK, 40' from HOUSE, 15' from ROAD

WTB

11/10/16

COMMENTS:

Granville – Vance District Health Department
Environmental Health

Final Sketch

Pin 182400121237

Improvement Permit

Construction Authorization

Wynn Const.
Applicant's Name

Permit No. 8765


CHESLEIGH 123
Subdivision – Section – Lot

Physical Address: BUTTERFLY CIRCLE

BLACKLEY
System Installer

11/10/16
Date

System design and details as installed.



Will Bullard
Authorized Signature

11/10/16
Date

GRANVILLE-VANCE DISTRICT HEALTH DEPARTMENT IMPROVEMENT AND OPERATION PERMITS

COUNTY: <u>Granville</u>	TAX NO. <u>182400 121237</u>	TYPE OF ESTABLISHMENTS			*THIS PERMIT SHALL BE ACCOMPANIED BY A LAYOUT SHOWN ON A PLAT, INCLUDING SYSTEM REQUIREMENTS.
	SR. NO.	RESIDENCE ☒ BUSINESS ☐ OTHER ☐	NUMBER OF BEDROOMS: <u>4</u>	NUMBER OF OCCUPANTS: <u>8 max!</u>	
APPLICANT: <u>Wynn Construction</u>		WATER SUPPLY <u>Private</u>	WELL ☒ PUBLIC ☐	OTHER ☐	*THIS IMPROVEMENT PERMIT IS SUBJECT TO REVOCATION IF THE INTENDED USES CHANGE FROM THOSE SHOWN ON THE IMPROVEMENT PERMIT. CHANGES SHALL REQUIRE HEALTH DEPARTMENT APPROVAL.
APPLICANT'S NAME & ADDRESS: <u>2550 Capital Dr Suite 105 Columbus, OH 43222</u>		TYPE OF WASTEWATER SYSTEM	INITIAL INSTALLATION <u>FFbg</u>	REPAIR <u>FFbg</u>	
PROPERTY ADDRESS/LOCATION: <u>Butterfly Circle</u>		DESIGN FLOW:	<u>480 GPD</u>		
SUBDIVISION: <u>Chesleigh</u>		LTAR:	<u>36RD</u>		
LOT NUMBER: <u>183</u>		ABSORPTION AREA:	<u>1720 ft²</u>	<u>1780 ft²</u>	
REFERENCE SKETCH (SEE PLAT FOR DETAILS)		TRENCH WIDTH:	<u>3'</u>		
		TRENCH DEPTH:	<u>20"</u>		
		TRENCH SPACING:	<u>9' O.C.</u>		
		TOTAL TRENCH LENGTH:	<u>430'</u>		
		NUMBER OF TRENCHES:	<u>1 Serial</u>	<u>4</u>	
		GRAVEL DEPTH:	<u>Accepted</u>		
		TANK SIZE:	<u>1000 Gals</u>		
		PUMP TANK SIZE:		<u>1000 Gals</u>	PERMIT VALID FOR: 5 YEARS ☒ YES ☐ NO
		DISTRIBUTION DEVICE:	<u>'D' Box</u>	<u>Pressure Main/Full</u>	

IMPROVEMENT PERMIT

 DATE: 8/26/16

 FOR: Wynn Construction

 ISSUED BY: Chris Haddad

CONSTRUCTION AUTHORIZATION FOR IMPROVEMENT PERMIT# 8765

Unless otherwise indicated, the same conditions above apply regarding system type, layout, location and installation requirements.
(The wastewater system cannot be installed until authorization is signed)

 Comments: Install according to attached plan

 Date: 8/26/16

 Environmental Health Specialist: Chris Haddad

 Construction Authorization Addendum ☒ Yes ☐ No

OPERATION PERMIT

 DATE: 11/10/16

 SYSTEM INSTALLED BY: BLACKLEY

 ISSUED BY: Will Paulsen

PERFORMANCE, MONITORING, MAINTENANCE AND OPERATION
AS REQUIRED BY RULE .1961