



Granville-Vance District Health Department

Lisa M. Harrison, MPH, Health Director
Post Office Box 367
Oxford, North Carolina 27565



Granville County Health Dept.
101 Hunt Drive
Oxford, NC 27565
Phone: (919) 693-2688
Fax: 919-690-0106

Vance County Health Dept.
115 Charles Rollins Road
Henderson, NC 27536
Phone: (252) 492-7915
Fax: (252) 492-4219

Recertification of an Existing On-Site System and Well

Owner Name / Applicant Name: Gregory Goins Date: 1-19-2021
Physical Address: 1015 Bluebell Lane Contact Number: _____
Subdivision: Chesleigh Lot # 105 Zoning Permit # _____
Septic Permit #: 7897 Date Installed: 11-6-15

Recertification Of: _____ Bedrooms Allowed

Existing House Replacement: Size: _____

Pool: _____ - Size: _____
Septic Redesign/Upgrade: _____
Permit # _____

Addition to House: _____ - Size: _____
Bedroom Addition _____ Septic Upgrade: _____
Permit # _____ New Well: _____

Outbuilding Addition: ☒ - Size: 12 x 16

Other Additions to Property: _____

☒ Setbacks have been met accordingly at this time.

☒ Onsite Wastewater System is functioning properly at this time.

_____ Onsite Wastewater System is functioning properly at this time, but system upgrade is required.
Permit #: _____
*** System Upgrade must be completed prior to Certification of Occupancy.

_____ Onsite Wastewater System is **NOT** functioning properly at this time.
Repair Permit #: _____
*** System repair must be completed prior to Certification of Occupancy.

_____ Recertification denied, due to: _____

_____ Cannot determine due to: _____

Special Instructions: Keep structure off any part of
septic system

Walter Vaughn
Signature of REHS

1-19-2021
Date

Granville - Vance District Health Department

1307

Environmental Health

Well Construction Permit


Owner/Applicant: Wynn Construction Date: 8/8/14
 Address or Location of Property: 1015 Bluebell Lane

Subdivision & Lot #: Chesley #105 Septic Permit #: 7887
 Zoning Permit #: 18217 Environmental Health Specialist: David C.

This well permit is to locate and site the area that a private groundwater well may be established on the property listed above by the Environmental Health Specialists of Granville County. If one does not locate the well in the approved area and complete the well as specified by the 15A NCAC .02C rules, then permits may be revoked. At completion of drilling of the well, grout must be witnessed by EHS and a well log turned into Environmental Health.

Minimum Setbacks: (these are the main setbacks, but not all required setbacks)

Setback from property lines – 10 ft Setback from septic tank and drain field, including repair area – 100 ft
 Setback from structural foundations – 25 ft Setback from ponds, lakes or other bodies of water – 50 ft

Site Sketch:

Conditions: Call 919-693-2682
w/ questions

Authorized Agent: David C.

Date: 8-8-14

Well Grout: (Circle or write in)

Witnessed: Yes or No EHS Agent: W. Hough

Date: 11-13-15 Annular Space Open: Yes or No


Over reamed: Yes or No

Method: Pump ☒ Poured ☐ Pressure

Depth Grouted: 20+ ft

Well Log received: Yes or No (EHS to Attach to Permit)

340' 80' casing 2gal/min

As Built Drawing:**Well Final: (Place a check mark when finalized)**

Seal Present and Intact: ☒ Air Vent: ☒

Hose Spigot: ☒ Electrical Box: ☒

Pump Installer Tag: ☒ Well Installer Tag: ☒

All holes sealed: ☒ 12" above grade: ☒

Comments: _____

Well Completion Permit: Walter T. Dancy A.C. EHS

Date Completed: 12-3-15

Water Samples Taken: Date: _____

EHS: _____ **Results:** _____

Retest: _____ **Results:** _____

SEWAGE DISPOSAL SYSTEM INSTALLATION REVIEW

SEPTIC AND PUMP TANK INSPECTION

SEPTIC TANK

Manufacturer Ellis
 Date of Manufacture 5-30-15
 Stamp 5715 789
 Capacity 1000
 Tee ✓
 Baffle ✓
 Sealant ✓
 AIR GAP ✓, FILTER ✓, RISER ✓

INITIAL

WJV

DATE

11-6-15

PUMP TANK

Manufacture _____
 Date of Manufacture _____
 Stamp _____
 Capacity _____
 Sealant _____
 Manhole _____
 RISER _____, SEALANT _____

MECHANICAL INSPECTION

PUMP

Manufacturer and Model # _____
 Control Panel _____
 Alarm _____
 Electrical Connection _____
 SEALANT AROUND CONDUIT _____

NITRIFICATION/DISTRIBUTION AND DRAINFIELD INSPECTION

DISTRIBUTION BOX

Level ✓
 Equal Distribution ✓
 Other _____

DISTRIBUTION MANIFOLD

Pipe Size _____
 Gate Valves _____
 Other _____

OTHER DISTRIBUTION

Type _____

NITRIFICATION LINES

Trench Width _____
 Trench Length _____
 Trench Grade _____
 Stone Depth _____

LINE 1

3
100
✓
accept

LINE 2

3
100
✓
poor, styrene

LINE 3

3
100
✓
poor, styrene

LINE 4

3
100
✓

LINE 5

LINE 6

WELL INSPECTION

LOCATION OF WELL

COMMENTS:

Granville – Vance District Health Department
Environmental Health

Final Sketch

Pin _____

____ Improvement Permit

____ Construction Authorization

Edgar Cast
Applicant's Name

Chesley 105
Subdivision – Section – Lot


Physical Address: 1015 Bluebell Lane

Blackley Bros
System Installer

11-6-15
Date

System design and details as installed.

Blue Bell Lane



Walter J. Vash
Authorized Signature

11-6-15
Date

PERMIT NUMBER 07897

**GRANVILLE-VANCE DISTRICT HEALTH DEPARTMENT
IMPROVEMENT AND OPERATION PERMITS**

Zoning
18217

COUNTY:	TAX NO. <u>182400121237</u>	TYPE OF ESTABLISHMENTS			*THIS PERMIT SHALL BE ACCOMPANIED BY A LAYOUT SHOWN ON A PLAT, INCLUDING SYSTEM REQUIREMENTS.	
<u>Granville</u>	SR. NO.	RESIDENCE ☒ BUSINESS ☐ OTHER ☐	NUMBER OF BEDROOMS: <u>4</u>	NUMBER OF OCCUPANTS: <u>8 max</u>		
OWNER: <u>Wynn Construction</u>		WATER SUPPLY	WELL ☒ PUBLIC ☐	OTHER ☐		
APPLICANT'S ADDRESS: <u>Creedmoor 27522</u>		TYPE OF WASTEWATER SYSTEM	INITIAL INSTALLATION <u>Type III g</u>	REPAIR <u>Type III g</u>		
PROPERTY ADDRESS/LOCATION: <u>1015 Bluebell Lane</u>		DESIGN FLOW:	<u>4/80 gpd</u>		*THIS IMPROVEMENT PERMIT IS SUBJECT TO REVOCATION IF THE INTENDED USES CHANGE FROM THOSE SHOWN ON THE IMPROVEMENT PERMIT. CHANGES SHALL REQUIRE HEALTH DEPARTMENT APPROVAL.	
SUBDIVISION: <u>Chesleigh</u>		LTAR:	<u>3 gpd/ft²</u>			
LOT NUMBER: <u>105</u>		ABSORPTION AREA:	<u>1600 ft² → 600 ft²</u>			
		TRENCH WIDTH:	<u>3'</u>			
REFERENCE SKETCH (SEE PLAT FOR DETAILS) - Be careful maintaining set-backs to property lines - Install in dry conditions - Install on contour		TRENCH DEPTH:	<u>24"</u>		PERMIT VALID FOR: 5 YEARS YES ☒ NO ☐	
		TRENCH SPACING:	<u>9' o.c.</u>			
		TOTAL TRENCH LENGTH:	<u>400'</u>			
		NUMBER OF TRENCHES:	<u>5</u>			NO EXPIRATION YES ☐ NO ☒
		GRAVEL DEPTH:	<u>Accepted Status</u>			
		TANK SIZE:	<u>1200 gpd</u>			
		PUMP TANK SIZE:				
	DISTRIBUTION DEVICE:	<u>Distribution Box</u>				

IMPROVEMENT PERMIT

DATE:

8/8/14

FOR:

Wynn Construction

ISSUED BY:

David Cember

CONSTRUCTION AUTHORIZATION FOR IMPROVEMENT PERMIT#

7897

Unless otherwise indicated, the same conditions above apply regarding system type, layout, location and installation requirements.

(The wastewater system cannot be installed until authorization is signed)

Comments:

Contours on sketch estimated !!

Date:

8/8/14

Environmental Health Specialist:

David Cember

Construction Authorization Addendum

☐ Yes

☐ No

OPERATION PERMIT

DATE:

11-6-15

SYSTEM INSTALLED BY:

Blackley Bros

ISSUED BY:

Walter V. [Signature]

A.C. W.B.

PERFORMANCE, MONITORING, MAINTENANCE AND OPERATION

AS REQUIRED BY RULE .1961