

RECIRCULATION TANK ELEVATION:

DISTRIBUTION DEVICE ELEVATION:

INSTALLED TRENCH DEPTH	INSTALLED AGGREGATE DEPTH	INSTALLED TRENCH LENGTH	INSTALLED TRENCH BOTTOM ELEVATION

ACTUAL PRESSURE HEAD:


ACTUAL FLOW RATE:

ACTUAL DOSE VOLUME: 0

SPECIFIC OPERATION REQUIREMENTS:

This 3 bedroom/360 gallon/day repair installation has been approved and the Operations Permit issued. The maximum occupancy for this home is 6. The old septic tank has been abandoned. A new 1250 gallon septic tank has been installed. A new distribution box has also been installed and connected to the existing drain field. This permit does not guarantee that the existing drain field will continue to function properly under normal use.

ISSUED BY:



DATE: 07/25/2025