

Environmental Services - Water Quality
Onsite Wastewater Scan Data Entry Form

PERMIT #: C 0 1 5 2 2 4

PIN #: 0 6 7 9 8 7 6 6 3 3

OP DATE: 1 2 1 2 2 1 1 9 9 2

SYSTEM USE:

- ☒ House
☐ Mobile Home
☐ Business
☐ Other

SEWAGE TYPE:

- ☒ Domestic
☐ Industrial

PUMP/SIPHON?:

- ☐ Yes
☒ No

PRESSURE MANIFOLD:

- ☐ Yes
☒ No

SYSTEM TYPE:

- ☐ I
☒ II
☐ III
☐ IV
☐ V
☐ VI
☐ Other

SUB TYPE:

- ☒ A
☐ B
☐ C
☐ D
☐ E
☐ F
☐ G

NBR BEDROOMS:

- ☐ 1
☐ 2
☒ 3
☐ 4
☐ 5
☐ 6
☐ Other

MAINT. SCHEDULE:

- ☐ Yes
☒ No

CERT. OPERATOR

- ☐ Yes
☒ No

GT	ST	PT	SIZE
☐	☐		750
☐	☐	☐	900
☐	☒	☐	1,000
☐	☐	☐	1,200
☐	☐	☐	1,500
☐	☐	☐	1,800
☐	☐	☐	2,100
☐	☐	☐	2,500
☐	☐	☐	3,000
☐	☐	☐	4,000
☐	☐	☐	5,000
☐	☐	☐	8,000
☐	☐	☐	10,000
☐	☐	☐	Other
☒		☒	None/NA GT or PT

DRAINFIELD SIZE(SQ. FT.)

C 1 0 2 0

DRAIN TYPE:

- ☒ Stone
☐ EZ Flow
☐ Infiltrator
☐ Biodiffuser
☐ Cultec
☐ Drip
☐ Hancor
☐ Large Dia. Pipe
☐ Multi-Pipe
☐ Other

MAX DEPTH (IN.):

- ☐ 12 in. or less
☐ 18 in. or less
☐ 24 in. or less
☐ 26 in. or less
☒ 28 in. or less
☐ 30 in. or less
☐ 32 in. or less
☐ 36 in. or less
☐ Other

STONE DEPTH (IN.):

- ☐ 8 in. or less
☒ 12 in. or less
☐ 18 in. or less
☐ 24 in. or less
☐ Other

TRENCHES:

- ☒ Individual
☐ Bed

TRENCH WIDTH (IN.):

- ☐ 12 in. or less
☐ 18 in.
☐ 24 in.
☒ 36 in.
☐ 6 ft. or less
☐ 9 ft. or less
☐ Other

BW 11/8/13

3130

WAKE COUNTY HEALTH DEPARTMENT WELL AND SEWAGE SITE, LOCATION PERMIT
ALL PERMITS VOID 60 MONTHS FROM DATE OF ISSUANCE



Tax Map No. 743 Parcel No. 384
Zoning Wake Township Swift Creek
Owner/Contractor: Sammy Oliver
Location/Address: 5512 Doemont Dr.

Improvement Permit
Well Permit No. **C 15224**

Operation Permit []
Date: September 19, 1992

S.R. # 1010

Subdivision Name: Deersfield Park 1051 Lot No. 75 Section or Block No. _____

Preliminary Layout	Final Layout
	

Sewage System Specifications

Repair [] Original Permit No. _____
Garbage Disposal Unit Yes [] No [X]
House [X] Mobile Home [] Business []
No. of Bedrooms 3 Lot Area _____
Size of Tank 1000 gal.
Comments: _____

Nitrification Line 2(3' X 170') 1020 sq. ft.
Depth of Stone: 12" [X] Max Depth of Trenches: 28 in.
Riser and Baffle Required [X] Pump Required []
Permit void if not in compliance with zoning regulations
Permits may be voided if site is altered or intended use changed
Layout by: Robert C. Zeller, R.S.

Date: 12-22-92 Installed By: Atkins Building Approved By: Vincent Manzi R.S.

Well System		
Individual []	Semi-Public []	Public [X]
New []	Replacement []	Repair [X]
Fee Paid: Yes []	No []	
Construction Compliance		
Site Approved	Yes []	No []
Well Head Approved	[]	[]
Grouting Approved	[]	[]

Bacteriological Results

Date Inspected	Sanitarian
Initial Sample: _____	Date: _____
* Re-Sample #1 _____	Date: _____
* Re-Sample #2 _____	Date: _____
* Re-chlorination as required [] Yes [] No	
* Fees for all resamples	
All checks payable to: Wake County Health Department	

Final Inspection	Yes	No
Required Slab	[]	[]
Chlorinated	[]	[]
Required Certificate	[]	[]
Variance (Explain)	[]	[]
WCHD I.D. Affixed	[]	[]
Sample Collected	[]	[]

Comments: _____
Well Installed By: _____
Date System Finalized _____ Sanitarian _____

This report is based in part on information provided by the homeowner or his/her representative in the application submitted for this permit. The sanitarian is not responsible for false or misleading information contained in the application. The sanitarian is also not responsible for concealed conditions on the property or for statements in this report that may have resulted from false or misleading statements provided to him in the application. Neither Wake County nor the sanitarian warrants that the septic tank system will continue to function satisfactorily in the future or that the water supply will remain potable.

COPY TO HEALTH DEPARTMENT