



LEGACY PLUMBING
7416-C Chapel Hill Rd. NC 27607 US

INVOICE

DATE 8/19/2026 DUE INVOICE # 26223309

BILL TO
PHIL LAYTON
819 RUNNING BROOK TRAIL
RALEIGH NC 27609

SHIP TO
1014 COUNTRY RIDGE DR
RALEIGH NC 27609

DESCRIPTION	QTY	RATE	AMOUNT
LABOR			
8/19/26 QK Called en route.			
Water pressure 62 psi. Checked front hose bib for leaks. Frost free hose bib is operating normally with no leaks. Water dripping after shut off is the normal draining of a frost free hose bib and does stop completely in a minute.			
There is approx 20 ft of 3/4" polybutylene piping in crawlspace that runs to the water heater in utility room. The only fittings on the lines are the copper type and are in good condition. Piping in utility closet is insulated.			
Rebuilt downstairs half bathroom toilet with customer supplied fill valve and flapper. Installed new toilet supply line.	3.00	135.00	405.00
Rebuilt upstairs hall bathroom toilet with new fill valve, flapper and supply line.			
All toilets filling and flushing normally with no leaks.			
Thermal expansion tank above water heater was not properly supported. Redid the piping at the top of water heater. Thermal expansion tank now mounted securely on 3/4" brass piping and stainless steel fittings. Installed new 3/4" PEX shut off valve for water heater.			
Paid by check.			
CONSUMABLE GOODS \$5.00			
CONSUMABLE GOODS \$5.00 - gloves, paper towels	1.00	5.00	5.00
#2705010			
3/4' Stainless Steel 90 (31)	2.00	20.50	41.00
#2705020			
3/4' Stainless Steel Tee (31)	1.00	30.75	30.75
#2702264			
3/4' X 6' Brass Nipple (31)	2.00	38.25	76.50
#2702241			
3/4' X 3 1/2' Brass Nipple (31)	1.00	25.75	25.75
#2502070			
3/4' PEX Female Ad. (BU2)	2.00	8.75	17.50
#2502990			
3/4' PEX 3/4' Polybutylene Transition Coupling (BU2)	2.00	6.25	12.50



LEGACY PLUMBING
7416-C Chapel Hill Rd. NC 27607 US

INVOICE

DATE 8/19/2026 DUE INVOICE # 26223309

BILL TO
PHIL LAYTON
819 RUNNING BROOK TRAIL
RALEIGH NC 27609

SHIP TO
1014 COUNTRY RIDGE DR
RALEIGH NC 27609

DESCRIPTION	QTY	RATE	AMOUNT
#2502010			
3/4' PEX 90 (BU2)	2.00	6.50	13.00
#1401020			
20" SS, Braided W/C Supply Tube (7)	1.00	20.75	20.75
#1101140			
Fluidmaster Pro 45B Fillvalve (2)	1.00	28.25	28.25
#1101251			
Korky 3' Flapper #3060 (5)	1.00	23.75	23.75
#1801010			
3/4" PEX Ball Valve (39)	1.00	17.75	17.75
SUBTOTAL			\$717.50
TAX			\$52.02
TOTAL			\$769.52
APPLIED PAYMENTS/CREDITS			\$0.00
BALANCE REMAINING			\$769.52

CUSTOMER PAYMENTS (May not yet be applied)

DATE	PAYMENT METHOD	AMOUNT
------	----------------	--------