

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Cheryl Taylor Date 11-27-00 S.R. No. 1515
 Location/Address Peace Mountain Rd. (Off Mountain Rd.)
 Subdivision/Mobile Home Park Name _____ Lot Size _____
 Permit No. # 2779 Lot No. _____

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 3 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System:

Tank Size 1000 gal.
 Distribution Box 4 No. Lines 4
 Nitrification Field 900 Sq. Ft.
 Lines:

	1	2	3	4	5	6
Width	<u>3'</u>	<u>3'</u>	<u>3'</u>	<u>3'</u>		
Length	<u>78'</u>	<u>84'</u>	<u>75'</u>	<u>63'</u>		
Grade	<u>1"</u>	<u>0"</u>	<u>0"</u>	<u>1"</u>		
Stone Depth	<u>12"</u>	<u>12"</u>	<u>12"</u>	<u>12"</u>		

Layout to be followed by installer:

** Sketch on back*

Improvements Permit By Charles R. Noblin Installer Sam Hebbard
 Certificate of Completion By David Cumba Date of Inspection 7-6-04

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

