

Owner or Contractor Kelly Morris Date 10-31-06 S.R. No. 1131
 Location/Address Tump Wilkins Road
 Subdivision/Mobile Home Park Name Patrick Williams Lot Size 4.538 acres
 Permit No. # 05859 Lot No. Tract 2

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 4 No. People 4 No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Layout to be followed by installer:

Nitrification System:
 Tank Size 1000 gal. No. Lines 3
 Distribution Box ☒ Nitrification Field 1600 Sq. Ft.
 Lines: 1' 2' 3' 4' 5' 6'
 Width 3' 3' 3' _____
 Length 143' 133' 124' _____
 Grade 0' 0' 0' _____
 Stone Depth 14.33 13.33 12.33 _____

EZ Flow unit

Improvements Permit By Eddie Yount Installer Carl Curvin
 Certificate of Completion By Eddie Yount Date of Inspection 10-31-06

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

