

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor William Ruble Date 7-08 S.R. No. 1328
 Location/Address 96 N → Charlie Stouffer Rd → on C just before Charlie Stouffer Rd turns (R)
 Subdivision/Mobile Home Park Name Brookhaven Lot Size 10.000 cc
 Permit No. # 3946 Lot No. 11

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 3 No. People max 6 No. Toilets _____
 Water Supply: Private _____ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Nitrification System:

Tank Size 1000 gal. concrete
 Distribution Box ☒ No. Lines 4
 Nitrification Field 1200 Sq. Ft.
 Lines: 1 2 3 4 5 6
 Width 36" 36" 36" 36" _____
 Length 115' 115' 115' 115' _____
 Grade 0" 0" 0" 0" _____
 Stone Depth 12" 12" 12" 12" _____

Layout to be followed by installer:

- Tank info:

8-1-07
 Ellis-1000
 STB-789

- Drive is to be paved.

- homeowner is going to run Sch 80 pipe from house to tank. I highly advised getting as deep as possible to maintain fall to tank.

Improvements Permit By Dave Cumber Installer Jimmy Waddell
 Certificate of Completion By Cassandra Champion PS Date of Inspection 7-7-08

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

