

656

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Jean Whisnant Date 11-10-94 S.R. No. 1139
Location/Address Enon Rd - Oak Level, N.C.
Subdivision/Mobile Home Park Name Wyndtree Lot Size 1 Ac+
Permit No. # _____ Lot No. 27

New System ☒ Repair _____
House ☒ Mobile Home _____ Business _____
No. Bedrooms 3 No. People 6 No. Toilets _____
Water Supply: Private ☒ Approved _____
Semi-Public _____ Unapproved _____
Public _____ None _____

Nitrification System:

Tank Size 900 gal.
Distribution Box yes No. Lines 4
Nitrification Field 400' - 1200' Sq. Ft.
Lines: 1 2 3 4 5 6
Width 3' 3' 3' 3' _____
Length 100' 100' 100' 100' _____
Grade 1 1/2" 1 1/2" 1 1/2" 1" _____
Stone Depth 12" 12" 12" 12" _____

Layout to be followed by installer:

Improvements Permit By James C. Parrott Installer Jimmy Lewis - Robeson, N.C.
Certificate of Completion By Charles R. Nobles Date of Inspection 4-6-95

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

X No well of fine
ST system installed

- ① 100' 1 1/2" 10-28-84 PT P/P 1000
- ② 100' 1 1/2" 10-28-84 PT P/P 1000
- ③ 100' 1 1/2" 10-28-84 ST P/P 1000
- ④ 100' 1 1/2" 10-28-84 ST P/P 1000

