

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Mead, Paul Date 11-21-89 S.R. No. _____
 Location/Address Flaming Rd. - Behind H₂O plant
 Subdivision/Mobile Home Park Name _____ Lot Size .7
 Lot No. 17

New System ☒ Repair _____
 House _____ Mobile Home ☒ Business _____
 No. Bedrooms 3 No. People 2 No. Toilets 2 1/2
 Water Supply: Private _____ Approved _____
 Semi-Public _____ Unapproved _____
 Public ☒ None _____

Nitrification System:
 Tank Size 1000 gal.
 Distribution Box YES No. Lines 4
 Nitrification Field 960 Sq. Ft.
 Lines:

1	2	3	4	5	6
Width	<u>3</u>	<u>3</u>	<u>3</u>	<u>3</u>	
Length	<u>80</u>	<u>50</u>	<u>50</u>	<u>80</u>	
Grade	<u>1</u>	<u>1</u>	<u>1</u>	<u>1</u>	
Stone Depth	<u>12</u>	<u>12</u>	<u>12</u>	<u>12</u>	

Layout to be followed by installer:



Improvements Permit By J. Kelly Installer Leery Bolton
 Certificate of Completion By W. Vaughan Date of Inspection 2-14-90

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.