



*File #: 375197 - 2
PIN #:
Tax Lot #:
Tax Block #: 048730

WELL CONSTRUCTION RECORD

Owner:

Directions

100 WATERFRONT DR

WELL HEAD CONSTRUCTION

Drilling Contractor: JERRY BALL

Driller Registration:

Date Drilled: 06/24/2022

Use of Well: SINGLE FAMILY

Total Depth: 120 Ft.

Static Water Level: 25 Ft.

Replacement Well: NO

Yield: 6 gpm

Water Zone: 1) Ft. 2) Ft.
3) Ft. 4) Ft.

Disinfection Type: N/A Amount:

Location:

Latitude:

Longitude:

Enclosure	☐ Yes	☐ No	☒ N/A
Enclosure Floor	☐ Yes	☐ No	☒ N/A
Access Port	☐ Yes	☐ No	☒ N/A
Vent:	☐ Yes	☐ No	☒ N/A
Sample Tap	☐ Yes	☐ No	☒ N/A
Back Flow	☐ Yes	☒ No	☐ N/A
Tee (jet)	☐ Yes	☐ No	☒ N/A
Suction Line	☐ Yes	☐ No	☐ N/A
Temporary	☐ Yes	☐ No	☒ N/A
Well ID Plate	☐ Yes	☐ No	☒ N/A
Pump ID Plate	☐ Yes	☐ No	☒ N/A

EHS: N/A

Issue Date:

Casing: Depth: Ft. Thickness: In. Comments:

Diameter: In. Top of Casing: In.

Material: N/A

Grout:

	Depth	Material	Method
From 0 To	Ft.	N/A	N/A
From 0 To	Ft.	N/A	N/A

* Liner Date: From 0 To Ft.

Grout:

	Depth	Material	Method
From 0 To	Ft.	N/A	N/A

Issued by: Bendel, Joel

Date of Issue: 08/23/2022

REFER TO ATTACHED GW-1 FOR MORE
WELL DRILLING DETAILS

This well was constructed, repaired or abandoned in compliance with the well permit and in accordance with 15 A NCAC 02C .0100, .0300.
The well owner shall not place potential sources of groundwater contamination closer to the well than the separation distances specified
in 15A NCAC 02C .0100, .0300.

Form OCV-1a
Rev. 7/86



File # 375197 PIN# _____

Property Address: 100 Waterfront Dr.

Applicant or Owner Name: Brandol Pahyamba

Environmental Health Septic/Well Permit Diagram

Building permits cannot be issued nor should construction begin without Construction Authorization issuance.

☒ Septic Improvement Permit ☒ Septic Construction Authorization (CA) ☐ CA Reissue** ☒ As Built
☒ Well Construction Authorization ☐ Additional Diagram/Specifications Attached

Diagram Date**: 5-25-22 EHS: Joel Bendel

**Any previously dated CA diagram is revoked and/or invalid. Confirm this is the valid diagram for the site before beginning any construction.

Installation/grouting inspections may be scheduled the day before, or, the day of installation until 9am by contacting the Environmental Health office at 919 496 8100. A revisit fee may apply if installation is not ready for inspection at the time requested. Septic Operations Permits will be issued after installation is approved, all permits conditions are met, and any outstanding fees are paid. Well Certificate of Completion will be issued after well head approval, all permit conditions are met, and any outstanding fees are paid.

Septic Tank 1000 Pump Tank N/A Drainfield 3'x300' Type System Acc Max Trench Depth 24"

Septic Contractor Bass Services Septic/Pump tank dates Infiltrator Tank Pump fee? ☒ YES ☐ NO

Well Contractor _____ Well Grout date: _____

