

1472

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Christopher & Emily Buchanan Date 12-1-95 S.R. No. 1431
Location/Address Croaky Creek Rd - Oxford, NC
Subdivision/Mobile Home Park Name _____ Lot Size 4.5 Ac.
Permit No. # _____ Lot No. _____

New System ☒ Repair _____
House _____ Mobile Home D/H Business _____
No. Bedrooms 4 No. People 5 No. Toilets _____
Water Supply: Private ☒ Approved _____
Semi-Public _____ Unapproved _____
Public _____ None _____

Nitrification System:

Tank Size 1000 gal.
Distribution Box 46 No. Lines 4
Nitrification Field 530' x 590' Sq. Ft. _____
Lines: 1 2 3 4 5 6
Width 3' 3' 3' 3' _____
Length 134' 132' 132' 134' _____
Grade 0" 1/2" 1/2" 1" _____
Stone Depth 12" 12" 12" 12" _____

Layout to be followed by installer:

Improvements Permit By Charles R. Nottlin Installer Ken Cole
Certificate of Completion By Charles R. Nottlin Date of Inspection 9-9-98

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

