

450

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Willetts Investments Date 11-1-96 S.R. No. 1124
Location/Address Enon Rd - Oxford, A.C.
Subdivision/Mobile Home Park Name Countryside Estates Lot Size 4.2 Ac
Permit No. # _____ Lot No. 16

New System ☒ Repair _____
House _____ Mobile Home SLW Business _____
No. Bedrooms 3 No. People 4 No. Toilets _____
Water Supply: Private ☒ Approved _____
Semi-Public _____ Unapproved _____
Public _____ None _____

Nitrification System:

Tank Size 800 gal.
Distribution Box 66 No. Lines 3
Nitrification Field 120' - 125' Sq. Ft.
Lines: 1 2 3 4 5 6
Width 3' 3' 3' _____ _____ _____
Length 90' 94' 94' _____ _____ _____
Grade 1/4" 1/4" 3/4" _____ _____ _____
Stone Depth 18" 18" 18" _____ _____ _____

Layout to be followed by installer:

Improvements Permit By Charles R. Noblin Installer Johnny Lewis
Certificate of Completion By Charles R. Noblin Date of Inspection 11-21-96

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

* No well at
 Anne Stanton
 is sketch

