

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Pinnacle Homes Date 9-11-07 S.R. No. 1711
 Location/Address Bruce Cooner Rd → (D) into Preserve → (C) on Boulder Ct → house in cul-de-sac
 Subdivision/Mobile Home Park Name Preserve at Smith Creek Lot Size 1.449 ac
 Permit No. # 06419 Lot No. 32

New System ☒ Repair ☐
 House ☒ Mobile Home ☐ Business ☐
 No. Bedrooms 4 No. People max No. Toilets 4
 Water Supply: Private ☒ Approved ☐
 Semi-Public ☐ Unapproved ☐
 Public ☐ None ☐

Nitrification System:
 Tank Size 1200 gal.
 Distribution Box ☒ No. Lines 5
 Nitrification Field 1745 Sq. Ft.
 Lines: 1 2 3 4 5 6
 Width 36" 36" 36" 36" 36" 36"
 Length 88' 88' 88' 88' 88' 88'
 Grade 4'8" 6'6" 8'1" 9'5" 11'2" 11'2"
 Stone Depth E2-F100

Layout to be followed by installer:

- See keeper on back
 - well info # 3309
 drilled - 8-27-07
 6" casing 6" PVC
 400' deep 3 GPM
 static 20'

Trench depth:
 20-22"

Improvements Permit By Cassandra Champion RS Installer True Works Inc
 Certificate of Completion By Cassandra Champion RS Date of Inspection 9-11-07

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

