

GRANVILLE-VANCE HEALTH DISTRICT - SEWAGE DISPOSAL RECORD

Owner or Contractor Symant Built Inc. Date 8-15-07 S.R. No. 1705
 Location/Address Jordan Circle off Old Franklinton Rd.
 Subdivision/Mobile Home Park Name Older Brantfield Lot Size _____
 Permit No. # 06002 Lot No. 34

New System ☒ Repair _____
 House ☒ Mobile Home _____ Business _____
 No. Bedrooms 4 No. People _____ No. Toilets _____
 Water Supply: Private ☒ Approved _____
 Semi-Public _____ Unapproved _____
 Public _____ None _____

Layout to be followed by installer:

Nitrification System:
 Tank Size 1000 gal. semi distribution
 Distribution Box _____ No. Lines _____
 Nitrification Field 1600 Sq. Ft.
 Lines:

1	2	3	4	5	6
Width	<u>3'</u>	<u>3'</u>			
Length	<u>200'</u>	<u>200'</u>			
Grade	<u>6"</u>	<u>0"</u>			
Stone Depth	<u>20</u>	<u>20</u>			

E 2 Flow units

Improvements Permit By Eddie Yount Installer James Madley
 Certificate of Completion By Eddie Yount Date of Inspection 8-15-07

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

