

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Williams, Gary Date S.R. No.
 Location/Address W5# 158 Business

Subdivision/Mobile Home Park Name Carolina Park

Lot Size
 Lot No. 30

New System ✓ Repair
 House ✓ Mobile Home Business
 No. Bedrooms 3 No. People No. Toilets 2 1/2
 Water Supply: Private ✓ Approved
 Semi-Public Unapproved
 Public None

Layout to be followed by installer:

Nitrification System:

Tank Size 1000 gal.

Distribution Box yes No. Lines 3 320 ft

Nitrification Field 460 Sq. Ft.

Lines: 1 2 3 4 5 6

Width 3' 3' 3'

Length

Grade

Stone Depth 18" 18" 18"

Improvements Permit By W Kelly Installer John Ayres (M.D.)
 Certificate of Completion By W Kelly Date of Inspection 6-26-87 (M.D.)

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.