

GRANVILLE-VANCE HEALTH DEPARTMENT—Sewage Disposal Record

Owner or Contractor Robert Franklin Date 5-6-04 S.R. No. H4965

Location/Address _____

Subdivision/Mobile Home Park Name Copper Creek Lot Size 1929c

Permit No. # 4147 Lot No. 44

New System ☒ Repair _____

House ☒ Mobile Home _____ Business _____

No. Bedrooms 3 No. People _____ No. Toilets _____

Water Supply: Private ☒ Approved _____

Semi-Public _____ Unapproved _____

Public _____ None _____

Nitrification System:

Tank Size 1000 gal.

Distribution Box ☒ No. Lines 4

Nitrification Field 1200 Sq. Ft.

Lines:	1	2	3	4	5	6
Width	<u>3'</u>	<u>3'</u>	<u>3'</u>	<u>3'</u>		
Length	<u>100'</u>	<u>100'</u>	<u>100'</u>	<u>100'</u>		
Grade	<u>0"</u>	<u>0"</u>	<u>0"</u>	<u>0"</u>		
Stone Depth	<u>12"</u>	<u>12"</u>	<u>12"</u>	<u>12"</u>		

Layout to be followed by installer:

Improvements Permit By M.E. Jant, RS Installer Robert Blackley

Certificate of Completion By B. Clayton, RS Date of Inspection 5-6-04

* Construction must comply with all other applicable state and local regulations, but the permit is not a guarantee that the system will not malfunction and the Granville-Vance Health District will not be held responsible for a malfunctioning system.

NOTE: Make sketch of installation showing location of house, septic tanks, privies, water supplies on adjacent property, etc. Write in measurements in order that installations may be located at later date.

