

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



Ambassador Inspections
 Robert Smith
Ambassadorinspections1@outlook.com
 919.339.5633
 PO Box 337
 Bunn, NC 27508

10-24-2024 11:50:56	
Street:	6108 Hope Farm Lane
City:	Wake Forest
State:	NC
Zip Code:	27587
Client Name:	Kevin Barry
Date of Inspection:	2024-10-24
Advertised number of bedrooms as stated in MLS or as stated in attached in sworn statement by owner or owner's representative:	4 bedrooms
Designed system size or number of bedrooms as stated in available local health department information in gallons per day:	240 gallons based on number of lines found.
Inspection shall include any part of the system located more than 5 feet from the primary structure that is part of the operations permit:	yes
Copy of Operations permit from County Environmental Health attached:	no
Issuing County:	N/A
Operations Permit Unavailable:	yes
System requires a certified subsurface water pollution control system operator pursuant to G.S. 90A-44:	no
Current Operator's name:	N/A
Most recent performance, operation and maintenance reports available?:	no
Type of water supply:	well
Distance in feet from house or structure:	12 feet
Distance in feet from water line (if applicable):	Unknown
Distance in feet from property line if said property lines are known or marked:	Unknown
Distance in inches from finished grade to top of tank or access riser:	4 inches
Access Risers Present:	yes
Inlet Tank Lid Intact:	yes
Inlet Tank Lid Description:	Inlet tank lid is in good condition.
Outlet Tank Lid Intact:	yes
Outlet Tank Lid Description:	Outlet tank lid is in good condition
Baffle Wall Condition:	good
Inflow tank is noted as::	sufficient
Is water level in tank relative to tank outlet?:	yes
Outlet T present:	yes

Ambassador Inspections
 Robert Smith
Ambassadorinspections1@outlook.com
 919.339.5633
 PO Box 337
 Bunn, NC 27508

Outlet T Description:	Outlet T is in good condition
Outlet filter present:	no
Effluent leaves the outlet:	yes
Roots Present in Tank:	no
Evidence of Tank Leakage:	no
Evidence of Non-permitted Connections:	no
Connection Present From House to Tank:	yes
Connection Present From Tank to Next Component:	yes
Percentage of solids in tank:	0%
Unable to locate tank. (System Inspection cannot be completed until tank is located.):	no
Pump Tank Present:	no
Distance in feet from house or structure:	n/a
Distance in feet from well or spring (if applicable):	n/a
Distance in feet from water line (if applicable):	n/a
Distance in feet from property line if said property lines are known or marked:	n/a
Access riser:	no
Riser Description:	n/a
Condition of Riser Lid:	n/a
Control Panel Description:	n/a
Audible and Visual Alarms Functional:	no
Pump turns on and effluent is delivered to next component:	no
Unable to operate pump due to lack of electricity on site at time of inspection:	no
Distribution Box:	no
System type::	Conventional
Pretreatment Present:	no
Distance in feet from property line if said property lines are known or marked:	Unknown
Number of Lines:	2
Length of lines:	224 feet
Evidence of Past or Current Surfacing:	no
Surfacing Description:	No signs of surfacing in leach field.
Vegetation, grading and/or drainage noted that may affect the conditions the system or system components present:	no
Effluent is reaching the dispersal field:	yes
Conditions present that prevented or hindered the inspection:	no
Adverse conditions present that require repair or subsequent observation or warrants further evaluation by the local health department:	no

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508

Inspector Name:	Robert Smith
Certification #:	50651
Inspector Address:	PO Box 337, Bunn, NC 27508
Inspector Phone:	(919) 339-5633
Disclaimer:	No representation, warranties or opinions are hereby given, written or expressed otherwise, as to the future performance of onsite wastewater system described herein. This onsite wastewater system inspection is a presentation of system facts in place on date of inspection.
Inspector Signature:	
Summary:	1. Septic tank does not need to be pumped. 2. Outlet Tee is in good condition. 3. Does not have Distribution box. It has a flow divider. Flow divider is in good condition. 4. Leach field consists of 2 lines 112 feet each. This would be sufficient for a 2 bedroom house according to today's code. 5. Because the house is vacant the lines are dry which does not allow us to see if the lines will function properly.

WAKE COUNTY HEALTH DEPARTMENT WELL AND SEWAGE SITE, LOCATION PERMIT

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508

Environmental Services - Water Quality
Onsite Wastewater Scan Data Entry Form

PERMIT #: ☐ C ☐ 0 ☐ 0 ☐ 0 ☐ 3 ☐ 3 ☐ 4

PIN #: ☐ 1 ☐ 8 ☐ 6 ☐ 0 ☐ 6 ☐ 2 ☐ 0 ☐ 6 ☐ 9 ☐ 0

OP DATE: ☐ 1 ☐ 2 ☐ / ☐ 0 ☐ 5 ☐ / ☐ 1 ☐ 9 ☐ 8 ☐ 6

SYSTEM USE:

- ☐ House
☒ Mobile Home
☐ Business
☐ Other

SEWAGE TYPE:

- ☒ Domestic
☐ Industrial

PUMP/SIPHON?:

- ☐ Yes
☒ No

PRESSURE MANIFOLD:

- ☐ Yes
☒ No

SYSTEM TYPE:

- ☐ I
☒ II
☐ III
☐ IV
☐ V
☐ VI
☐ Other

SUB TYPE:

- ☒ A
☐ B
☐ C
☐ D
☐ E
☐ F
☐ G

NBR BEDROOMS:

- ☐ 1
☒ 2
☐ 3
☐ 4
☐ 5
☐ 6
☐ Other

MAINT. SCHEDULE:

- ☐ Yes
☒ No

CERT. OPERATOR

- ☐ Yes
☒ No

GT	ST	PT	SIZE
☐	☐		750
☐	☐	☐	900
☐	☐	☐	1,000
☐	☐	☐	1,200
☐	☐	☐	1,500
☐	☐	☐	1,800
☐	☐	☐	2,100
☐	☐	☐	2,500
☐	☐	☐	3,000
☐	☐	☐	4,000
☐	☐	☐	5,000
☐	☐	☐	8,000
☐	☐	☐	10,000
☐	☒	☐	Other
☒		☒	None/NA GT or PT

DRAINFIELD SIZE(SQ. FT.)

☐ 0 ☐ 0 ☐ 9 ☐ 0 ☐ 0

*Number of bedrooms and
drainfield size were estimated fro
scanning project

DRAIN TYPE:

- ☒ Stone
☐ EZ Flow
☐ Infiltrator
☐ Biodiffuser
☐ Cultec
☐ Drip
☐ Hancor
☐ Large Dia. Pipe
☐ Multi-Pipe
☐ Other

MAX DEPTH (IN.):

- ☐ 12 in. or less
☐ 18 in. or less
☐ 24 in. or less
☐ 26 in. or less
☐ 28 in. or less
☐ 30 in. or less
☐ 32 in. or less
☐ 36 in. or less
☒ Other

STONE DEPTH (IN.):

- ☐ 8 in. or less
☐ 12 in. or less
☐ 18 in. or less
☐ 24 in. or less
☒ Other

TRENCHES:

- ☒ Individual
☐ Bed

TRENCH WIDTH (IN.):

- ☐ 12 in. or less
☐ 18 in.
☐ 24 in.
☐ 36 in.
☐ 6 ft. or less
☐ 9 ft. or less
☒ Other

LLP

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the inlet end of the septic tank. The tank does not need to be pumped.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the outlet end of the septic tank with the outlet tee. The outlet tee is in good condition.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the inside of the flow diverter. The flow diverter is in good condition.



This the flow diverter with the cap on.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the front half of the leach field. No signs of surfacing in leach field. The orange flags represent each of the 2 lines.

Ambassador Inspections
Robert Smith
Ambassadorinspections1@outlook.com
919.339.5633
PO Box 337
Bunn, NC 27508



This is the back half of the leach field. There were no signs of surfacing in the leach field. The orange flags represent the 2 lines of the leach field.