Roof Puppy

1120 Renewal Place | 114 | Raleigh, NC 27603
9196127547 | john@roofpuppy.com | roofpuppy.com

RECIPIENT:

Marcus Turner
1117 Bentham Drive
Raleigh, North Carolina 27614

Invoice #208

Issued	Nov 05, 2026
Due	Nov 05, 2026
Paid	Nov 05, 2026
Total	**$16,500.00**
Account Balance	$0.00

For Services Rendered

Product/Service	Description	Qty.	Unit Price	Total
Sep 15, 2026				

PAID

Roof Puppy

1120 Renewal Place | 114 | Raleigh, NC 27603
9196127547 | john@roofpuppy.com | roofpuppy.com

Product/Service	Description	Qty.	Unit Price	Total
Complete Roofing System Replacement – Atlas Pinnacle Pristine Architectural Shingles	Removal and full replacement of the existing roofing system down to the deck, including installation of a complete Atlas roofing system designed for long-term performance and protection. We are estimating for 45 squares of material. Scope includes: Full tear-off and disposal of existing roofing materials. Full Synthetic Underlayment across entire roof deck. Ice & Water Barrier in critical areas for enhanced leak protection. Enhanced protection on low-slope areas: installation of ice & water barrier across all low-slope sections of the roof less than 2/12 pitch, to provide superior leak protection, reduce risk of water intrusion, and help prevent issues related to ice damming and wind-driven rain. New drip edge installed along all accessible eaves and rakes. Pro-Cut starter shingles at eaves and rakes. Atlas Pinnacle Pristine architectural shingles with Scotchgard™ (50 year lifetime warranty). Installation of ridge ventilation system: continuous ridge vent installed along the roof peak to provide balanced, passive ventilation. Matching hip & ridge shingles installed for a clean, finished, high-wind-resistant system Replacement of roof penetrations and accessory components, including: Plumbing vent pipe boots upgraded to Perma-Boot covers (35-year warranty), providing a more durable, maintenance-free seal compared to standard pipe boots. Removal and replacement of all wall and chimney flashing (wherever applicable) to ensure a fully watertight seal at all transitions. This is a complete roofing system replacement designed to eliminate common failure points and ensure long-term performance. Most roofing issues occur at flashing points and penetrations—not the shingles themselves. This scope is designed to address those critical areas. We will take care to protect adjacent landscaping, including bushes, shrubs, and flower beds, throughout the project. Homeowner agrees to relocate all movable and breakable items away from the home before work begins to prevent damage. Full job site cleanup and debris removal included.	1	$16,500.00	$16,500.00
Roof Decking Repair Allowance & Replacement (If Needed)	We will include up to 4 sheets of OSB decking at no additional cost. Any decking above and beyond (4) sheets will incur a cost at $85/ sheet.	1	$0.00	$0.00

PAID

Roof Puppy

1120 Renewal Place | 114 | Raleigh, NC 27603
9196127547 | john@roofpuppy.com | roofpuppy.com

Thank you for your business. Please contact us with any questions regarding this invoice.

Subtotal	$16,500.00
Taxes and Fees Included (0.0%)	$0.00
Total	$**16,500.00**
Paid	– $16,500.00
Invoice balance	$**0.00**
Account balance	$**0.00**

PAID